

West atlas short report

From: <"CN=West Atlas Offshore Installation Manager OIM/OU=WATLAS/O=Smedvig Offshore">
To: <"CN=Ian Shearer/OU=SGP/O=SDRL@Smedvig">, <"CN=David Gouldin/OU=SGP/O=SDRL@SMEDVIG">, <"CN=Dwane Kelly/OU=SINGAPORE/O=SDRL@SMEDVIG">, <"CN=Ivor Smith/OU=SGP/O=SDRL@Smedvig">, <"CN=Donald Millar/OU=SGP/O=SDRL@SMEDVIG">, <"CN=Gergely Janos Varadi/OU=SGP/O=SDRL@SMEDVIG">, <"CN=Nurlin Kamal/OU=SGP/O=SDRL@SMEDVIG">
Date: Thu, 20 Aug 2009 07:39:54 +0000

Rig Name: West Atlas

Time: 17.00Hrs

Sender: P.E.Trueman

QHSE: No Accidents or incident Reported

NPT = 0HRS

Equipment: Install Fixation system , install phone on the platform.

Operations: Rig up over well H1, prepare to pick up HWDP, Pick up 2 stds HWDP and stand in the Derrick, Prepare the 20''csg. Make up 9 5/8 corrosion cap pulling tool, Run and recover 9 5/8 corrosion cap from H1, Run 9 5/8 thread cleaning tool into the 9 5/8 Csg and clean the threads, Pull cleaning tool and lay out same. Rig up and run 20' 'tie in string and tie in to well H1, rough cut the 20''0.5nt above the mezzanine Deck and lay out the landing Jt

AOB : not at this time

Regards

P.E.Trueman

P.E.Trueman West Atlas Offshore Installation Manager OIM